COMPLETION REPORT

1	Name Of Work & Job Code	Improvements to Roads and Drains at Byarappa Garden, KNE College 4th Block,Kateramma Layout cross Roads in ward No 10 Doddabommasandra 010-20-000042
2	Sanctioned Estimate No.& Date (AS & TS No)	AS/EE(BTP)/99/2019-20, Dated:29.02.2020 TS/SE(YNK)/32/2019-20, Dated:04.03.2020
3	Head Of Account which is chargeable	P-1878
4	Work Order No. & Date	BBMP/EE/BTP/WO/209/2019-20, Date:10.03.2020
5	Name Of Contractor	KRIDL
6	Time Stipulated for Completion of work	60 Days
7	Date Of Commencement	BBMP/EE/BTP/WO/209/2019-20, Date:10.03.2020
8	Date Of Completion	5/10/2020
9	Delay in Execution of Work	
10	Measurement recorded in	M.B No: 5577/20-21
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 557609 to 557613
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	AE. SWETHA. N.R
14	b) Asst.Exe Engineer	AEE. SHIVA KUMAR M GOWDAR

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
RS.10000000.00	9905221.90		

15.Certified that the above work has been completed within the stipulated time noted in the Work Order

16.Certified that the contractor has delayed and completed the work for which necessary fine

17.Certified that the above work has been executed by the contractor satisfactory .

Swetha.NR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

EXECUTIVE ENGINEER

Scanned with CamScanner